

Infrastructure	Length (m)	Width (m)	Average Depth (m)	Number	Total Volume Excavated (m3)	Length (m)	Width (m)	Average Depth (m)	Number	Total Re-use Volume (m3)	Notes
New Excavated Track	5036	5	0.37	1	9317	5036	3	0.5	1	7554	
Existing Upgraded Track	2034	1	0.10	1	203	2034	3	0.5	1	3051	
Floating Track (on site)	537	7	2.09	1	0	537	3	0.8	1	1289	
Turbine Bases (Formation only)	25	25	0.55	11	2968	75	2	1	11	1650	
Crane Hardstandings	75	15	0.49	11	4760	200	2	1	11	4400	
Blade laydown and ancillaries	85	5	0.49	11	1798	95	2	1	11	2090	
Turning Heads	120	6	0.37	1	209	246	2	0.8	1	394	
Turning Heads	60	6	0.37	4	418	126	2	0.8	4	806	
Passing Places	70	5	0.41	3	338	80	2	0.8	3	384	
Substation and Control Building	100	75	0.15	1	1125	350	2	0.8	1	560	
Temporary Construction Compound	125	50	0.11	1	688	125	50	0.11	1	688	
Borrow Pit North	170	111	0.60	1	11322	170	111	0.60	1	11322	
Borrow Pit South	110	165	0.53	1	9620	110	165	0.50	1	9075	

Total Excavated Volume (m3)	42766
Total Re-use Volume (m3)	43262
Net Balance (m3)	-496